

Weekly Status Report

Week of January 9, 2023

Completed Activities

Week of January 2, 2023:

Beach Lane

- The contractor began to remove the casing.

New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.

Upcoming Activities

Week of January 9, 2023:

Beach Lane

- The contractor intends to continue to remove the casing and backfill the HDD area.

Wainscott Northwest Road

- The contractor intends to pull communication wire.
- The contractor intends to conduct splicing work at MH2, MH3, MH4, MH5, MH6

Long Island Railroad Corridor

- The contractor intends to conduct splicing work at MH7, MH8, MH9.
- The contractor intends to pull cable between MH9 and MH10.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with below and above grade construction.

Week of January 16, 2023:

Beach Lane

- The contractor intends to demobilize HDD equipment from the site.
- The contractor intends to proof the conduit between the Transition Joint Bay (TJB) and MH2.

Long Island Railroad Corridor

- The contractor intends to pull cable between MH10 and MH9.
- The contractor intends to install fencing along the shoring in the corridor.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.