

# Weekly Status Report

## Week of December 26, 2022

### Completed Activities

#### Week of December 19, 2022:

##### Offshore/Beach Lane

- The contractor begin demobilizing some equipment from Beach Lane.
- The contractor demobilized from the port and removed the goal posts.

##### Wainscott Northwest Road

- The contractor pulled cable between MH 3 and MH4.
- The contractor conducted cable jointing at MH6.

##### Long Island Railroad Corridor

- The contractor proofed conduit between MH9 and MH10

##### New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.

### Upcoming Activities

#### Week of December 26, 2022:

##### Offshore/Beach Lane

- No work is planned for this week.

##### Wainscott Northwest Road

- The contractor intends to conduct a camera inspection between MH4 and MH3.

##### New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with below and above grade construction.
- The control house is anticipated to be delivered.

**Week of January 2, 2022:**

**Beach Lane**

- The contractor intends remove the casing and backfill the HDD area.

**Wainscott Stone Road**

- The contractor intends to conduct cable jointing at MH3.

**Long Island Railroad Corridor**

- The contractor intends to pull cable between MH10 and MH9.

**New Interconnection Station off Cove Hollow Road**

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at [info@southforkwind.com](mailto:info@southforkwind.com).

**Best Regards,**

**The South Fork Wind Team**

**Website:** [www.SouthForkWind.com](http://www.SouthForkWind.com)

**Follow us on Facebook & Twitter:** @SouthForkWind

**[Click here to view the construction progress map.](#)** Purple areas indicate active construction area and green areas are completed construction.