

Weekly Status Report

Week of February 7th, 2022

Upcoming Activities:

Week of January 31, 2022:

- The contractor began vegetation removal at the site for the new interconnection station off of Cove Hollow Road and within the Long Island Railroad (LIRR) right of way.

Week of February 7, 2022:

- The contractor intends to continue vegetation removal within the LIRR right of way.
- The contractor intends to begin conducting test pitting (confirming the location of existing utilities) along the in-street Project Route (Wainscott NW Road, Wainscott Stone Road, Sayre's Path, Wainscott Main Street and Beach Lane).
- The contractor intends to begin saw-cutting (shallow cuts in the roadway to outline the trench area that will be opened) along Wainscott NW Road, beginning at the LIRR intersection, to prepare for the start of excavation.

Week of February 14, 2022:

- The contractor intends to continue vegetation removal within the LIRR right of way.
- The contractor intends to continue conducting test pitting (confirming the location of existing utilities) along the in-street Project Route (Wainscott NW Road, Wainscott Stone Road, Sayre's Path, Wainscott Main Street and Beach Lane).
- The contractor intends to begin trenching and installing conduit on Wainscott NW Road between the LIRR intersection and Bath Gate Road.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind