

Weekly Status Report

Week of March 21st, 2022

Completed Activities

Week of March 14, 2022:

- The contractor continued trenching and installing conduit on Wainscott NW Road between the Sandown Court and Merriwood Drive (the Montauk Highway crossing will be skipped at this time).
- The contractor continued trenching and installing conduit on Beach Lane.
- The contractor continued removing vegetation at temporary work areas adjacent to the LIRR corridor.
- The contractor saw-cut (shallow cuts in the roadway to outline the trench area that will be opened) along Wainscott NW Road, Wainscott Stone Road, Sayre's Path and Wainscott Main Street.
- The contractor used the interconnection station area off Cove Hollow Road to stage materials while it is being used as a temporary laydown yard.

Upcoming Activities

Week of March 21, 2022:

- The contractor intends to continue trenching and installing conduit on Wainscott NW Road between Montauk Highway and Merriwood Drive.
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.
- The contractor intends to continue trenching and installing conduit on Beach Lane.
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.

- The contractor intends to saw-cut on Beach Lane in preparations for the installation of the transition joint bay (TJB), a vault where the submarine cable and onshore cable will connect.
- The contractor intends to remove vegetation at temporary work areas adjacent to the LIRR corridor.
- The contractor intends to continue to use the interconnection station area off Cove Hollow Road to stage materials while it is being used as a temporary laydown yard.

Week of March 28, 2022:

- The contractor intends to continue trenching and installing conduit on Wainscott NW Road between Montauk Highway and Roxbury Lane.
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.
- The contractor intends to continue trenching and installing conduit on Beach Lane.
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.
- To allow for the excavation and installation of the TJB, the contractor intends to install steel sheeting around the footprint of the of the TJB location on Beach Lane.
- The contractor intends to remove vegetation at temporary work areas adjacent to the LIRR corridor.
- The contractor intends to continue to use the interconnection station area off Cove Hollow Road to stage materials while it is being used as a temporary laydown yard.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.