

Weekly Status Report

Week of March 28th, 2022

Completed Activities

Week of March 21, 2022:

- The contractor continued trenching and installing conduit on Wainscott NW Road between Montauk Highway and Two Rod Highway.
- The contractor continued trenching and installing conduit on Beach Lane.
- The contractor milled out pavement on Beach Lane in preparation for the installation of the transition joint bay (TJB), a vault where the offshore cable and onshore cable will connect.
- The contractor removed vegetation at temporary work areas adjacent to the LIRR corridor.
- The contractor continued to use the interconnection station area off Cove Hollow Road to stage materials while it is being used as a temporary laydown yard.

Upcoming Activities

Week of March 28, 2022:

- The contractor intends to continue trenching and installing conduit on Wainscott NW Road between Montauk Highway and Two Rod Highway.
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.
- The contractor intends to continue trenching and installing conduit on Beach Lane.
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.
- The contractor intends to begin trenching along Sayre's Path and Wainscott Main Street.
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.

- To allow for excavation and installation of the TJB, the contractor intends to install steel sheeting around the footprint of the TJB location on Beach Lane.
- The contractor intends to continue to use the interconnection station area off Cove Hollow Road to stage materials while it is being used as a temporary laydown yard.

Week of April 4, 2022:

- The contractor intends to continue trenching along Sayre's Path, Wainscott Main Street and Wainscott Stone Road.
 - Traffic pattern will be one way alternating lanes, be prepared for delays.
- The contractor intends to continue trenching along Wainscott NW Road between Wainscott Stone Road and Roxbury Lane.
 - Traffic pattern will be one way alternating lanes, be prepared for delays.
- The contractor intends to begin excavation of the TJB.
 - Traffic pattern will be one way alternation lanes with potential for closures. Please coordinate with flaggers and field team for when you need to come and go.
 - Access to the beach will be maintained, but be prepared for delays.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.