

Weekly Status Report

Week of April 11th, 2022

Completed Activities

Week of April 4, 2022:

- The contractor continued trenching and installing conduit on Wainscott NW Road, Wainscott Stone Road and Wainscott Main Street.
- The contractor continued installation of steel sheeting around the footprint of the Transition Joint Bay (TJB) location on Beach Lane.
- The contractor conducted test pitting on Montauk Highway (Route 27), confirming locations of existing utilities.
- The contractor excavated the TJB and poured concrete inside the steel sheeting.
- The contractor continued to use the interconnection station area off Cove Hollow Road to stage materials while it is being used as a temporary laydown yard.

Upcoming Activities

Week of April 11, 2022:

- The contractor intends to continue conduct test pitting on Montauk Highway (Route 27), confirming locations of existing utilities.
- The contractor intends to begin trenching and installing conduit across Montauk Highway
 - This work will be done at night between 9pm and 5am with detours in place.
- The contractor intends to continue trenching and installing conduit on Wainscott NW Road, Wainscott Stone Road and Wainscott Main Street.
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.

- The contractor intends to install a manhole at the north end of Beach Lane.
 - Traffic pattern will be one way alternating lanes, be prepared for delays.
- The TJB at the south end of Beach Lane will be dewatered.
 - Traffic pattern will be one way alternating lanes with potential for closures. Please coordinate with flaggers and field team for when you need to come and go.
- The contractor intends to continue to use the interconnection station area off Cove Hollow Road to stage materials while it is being used as a temporary laydown yard.

Week of April 18, 2022:

- The contractor intends to begin trenching and installing conduit along the LIRR between Buckskill Road and Stephen Hands Path.
- The TJB at the south end of Beach Lane will be installed
 - Traffic pattern will be one way alternating lanes with potential for closures. Please coordinate with flaggers and field team for when you need to come and go.
- The contractor intends to continue to use the interconnection station area off Cove Hollow Road to stage materials while it is being used as a temporary laydown yard.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.