Weekly Status Report Week of May 23rd, 2022

Completed Activities

Week of May 16, 2022:

Long Island Railroad Corridor (between Buckskill Road and Stephen Hands Path)

• The contractor continued to install steel sheeting between Stephen Hands Path and Buckskill Road.

Long Island Railroad Corridor (between Buckskill Road and Cove Hollow Road)

• The contractor continued installing an access road, as well as trenching and installing conduit.

New Interconnection Station off Cove Hollow Road

- The contractor began to trench and install conduit toward the existing PSEG station (no work inside fence).
- The contractor continued site preparation and began to move laydown operations to new yards on Springs Fireplace Road and Stephen Hands Path.

Upcoming Activities

Week of May 23, 2022:

TheLong Island Railroad Corridor (between Buckskill Road and Stephen Hands Path)

• The contractor intends to continue to install steel sheeting

New Interconnection Station off Cove Hollow Road

• The contractor intends to continue to trench and install conduit toward the existing PSEG station (no work inside fence)



• The contractor intends to continue site preparation

Week of May 30, 2022:

The Long Island Railroad Corridor (between Buckskill Road and Cove Hollow Road)

• The contractor intends to install steel sheeting.

Long Island Railroad Corridor (between Stephen Hands Path and Daniels Hole Road)

• The contractor intends to install steel sheeting.

New Interconnection Station off Cove Hollow Road

• The contractor intends to continue site preparation and begin installing foundation.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631–887–5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

<u>Click here to view the construction progress map</u>. Purple areas indicate active construction area and green areas are completed construction.