

# Weekly Status Report

## Week of February 20, 2023

### Completed Activities

#### Week of February 13, 2023:

##### Beach Lane

- The contractor conducted cable splicing activities at the TJB and MH2.
- The contractor prepared for the offshore cable pull in.

##### Wainscott Stone Road | Sayres Path | Wainscott Main Street

- The contractor conducted cable splicing activities at MH3.
- The contractor began milling and paving the road.

##### Wainscott Northwest Road

- The contractor milled and paved the road.

##### Long Island Railroad Corridor

- The contractor conducted cable splicing at MH10.

##### New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.
- The Autotransformer was delivered.

### Upcoming Activities

#### Week of February 20, 2023:

##### Beach Lane

- The contractor intends to prepare the TJB for pulling the cable from offshore.
- The lift boat is planned to arrive offshore.

##### Long Island Railroad Corridor

- The contractor intends conduct splicing activities at MH10.

##### New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with below and above grade construction.

**Week of February 27, 2023:**

**Beach Lane**

- The contractor intends to pull in the cable from offshore.

**Long Island Railroad Corridor**

- The contractor intends conduct splicing activities at MH10.

**New Interconnection Station off Cove Hollow Road**

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at [info@southforkwind.com](mailto:info@southforkwind.com).

**Best Regards,**

**The South Fork Wind Team**

**Website:** [www.SouthForkWind.com](http://www.SouthForkWind.com)

**Follow us on Facebook & Twitter:** @SouthForkWind

**[Click here to view the construction progress map.](#)** Purple areas indicate active construction area and green areas are completed construction.