

Weekly Status Report

Week of February 27, 2023

Completed Activities

Week of February 20, 2023:

Beach Lane

- The lift boat arrived offshore.
- The contractor prepared for the offshore cable pull in.
- The contractor conducted splicing activities at MH2.

Wainscott Stone Road | Sayres Path | Wainscott Main Street

- The contractor conducted cable splicing activities at MH3.
- The contractor continued to mill and pave the road.

Wainscott Northwest Road

- The contractor conducted splicing activities at MH4.

Long Island Railroad Corridor

- The contractor conducted cable splicing at MH10.

New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.

Upcoming Activities

Week of February 27, 2023:

Beach Lane

- The contractor intends to pull the cable from offshore.

Long Island Railroad Corridor

- The contractor intends grade the access road.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with below and above grade construction.

Week of March 6, 2023:

Beach Lane

- The contractor intends to pull in the cable from offshore.

Long Island Railroad Corridor

- The contractor intends to grade the access road.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.