Weekly Status Report Week of March 20, 2023

Completed Activities

Week of March 13, 2023:

Beach Lane

• The contractor prepared for the offshore cable pull in.

Wainscott Stone Road | Sayres Path | Wainscott Main Street

The contractor continued testing at MH 2 – MH6.

Long Island Railroad Corridor

- The contractor removed snow fencing.
- The contractor continued restoration.
- The contractor graded the access road.
- The contractor continued testing at MH7 MH10.

New Interconnection Station off Cove Hollow Road

The contractor continued below grade and above grade construction.

Upcoming Activities

Week of March 20, 2023:

Beach Lane (offshore)

The contractor intends to conduct a cable pull.

Beach Lane

- The contractor intends to pull the cable from offshore.
- The contractor intends to backfill the TJB.

Wainscott Northwest Road

The contractor intends to pave across Montauk Highway.

Long Island Railroad Corridor

- The contractor intends grade the access road.
- The contractor intends to continue restoration activities.
- The contractor intends to continue testing at MH7 MH10.



New Interconnection Station off Cove Hollow Road

• The contractor intends to continue with below and above grade construction.

Week of March 27, 2023: Beach Lane (offshore)

• The contractor intends to conduct a cable pull.

Beach Lane

- The contractor intends to remove cable pulling equipment from site.
- The contractor intends to begin testing the cable.

Long Island Railroad Corridor

- The contractor intends to grade the access road.
- The contractor intends to continue restoring the area.

New Interconnection Station off Cove Hollow Road

The contractor intends to continue with below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631–887–5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

<u>Click here to view the construction progress map.</u> Purple areas indicate active construction area and green areas are completed construction.