

Weekly Status Report

Week of April 10, 2023

Completed Activities

Week of April 3, 2023:

Beach Lane (offshore)

- The contractor continued the cable pull.

Beach Lane

- The contractor continued to backfill the trench.
- The contractor conducted testing and cable jointing at the TJB.

Wainscott Stone Road | Sayres Path | Wainscott Main Street

- The contractor striped the road.

Wainscott Northwest Road

- The contractor striped the road.

Long Island Railroad Corridor

- The contractor continued restoration.
- The contractor graded the access road.

New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.

Upcoming Activities

Week of April 10, 2023:

Beach Lane

- The contractor intends to conduct cable splicing at the TJB.

Long Island Railroad Corridor

- The contractor intends grade the access road.
- The contractor intends to continue restoration activities.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with below and above grade construction.
- The contractor intends to install fencing.

Week of April 17, 2023:

Beach Lane

- The contractor intends to remove the sound wall and begin restoration along the HDD trench.

Long Island Railroad Corridor

- The contractor intends to grade the access road.
- The contractor intends to continue restoring the area.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.