

# Weekly Status Report

## Week of July 4, 2022

### Completed Activities

#### Week of June 27, 2022:

##### **Long Island Railroad Corridor (between Daniels Hole Road and Stephen Hands Path)**

- The contractor continued installing steel sheeting
- The contractor began trenching and installing conduit.

##### **Long Island Railroad Corridor (between Wainscott NW Road and Daniels Hole Road)**

- The contractor began installing steel sheeting.

##### **New Interconnection Station off Cove Hollow Road**

- The contractor continued to prepare for foundation installation and below grade construction.

### Upcoming Activities

#### Week of July 4, 2022:

**\*no work will occur on July 4th**

##### **Long Island Railroad Corridor (between Daniels Hole Road and Stephen Hands Path)**

- The contractor intends to continue installing steel sheeting.
- The contractor intends to continue trenching and installing conduit.

### **New Interconnection Station off Cove Hollow Road**

- The contractor intends to continue preparation for foundation installation and below grade construction.

### **Week of July 11, 2022:**

#### **Long Island Railroad Corridor (between Daniels Hole Road and Stephen Hands Path)**

- The contractor intends to continue trenching and installing conduit
- The contractor intends to continue installing steel sheeting

#### **Long Island Railroad Corridor (between Wainscott NW Road and Daniels Hole Road)**

- The contractor intends to continue installing steel sheeting

### **New Interconnection Station off Cove Hollow Road**

- The contractor intends to continue with foundation installation and below grade construction

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at [info@southforkwind.com](mailto:info@southforkwind.com).

**Best Regards,**

**The South Fork Wind Team**

**Website:** [www.SouthForkWind.com](http://www.SouthForkWind.com)

**Follow us on Facebook & Twitter:** @SouthForkWind

**[Click here to view the construction progress map.](#)** Purple areas indicate active construction area and green areas are completed construction.