

Weekly Status Report

Week of October 10, 2022

[To see the overall project schedule, click here.](#)

*National Grid will be relocating a water main on the substation property off of Cove Hollow Road this week

Completed Activities

Week of October 3, 2022:

Beach Lane

- The contractor prepared the right of way for access road installation and installed the HDD access road.

Long Island Railroad Corridor (at Buckskill Road)

- The contractor excavated and installed a vault (MH 9) and its tie-ins.

New Interconnection Station off Cove Hollow Road

- The contractor installed foundations and continued below grade and above grade construction.

Upcoming Activities

Week of October 10, 2022:

Beach Lane

- The contractor intends to conduct preparation for the right of way for access road installation and begin access road installation.

Wainscott Stone Road

- The contractor intends to install a vault (MH 3). A detour will be in place during working hours.

Long Island Railroad Corridor (at Daniels Hole Road)

- The contractor intends to excavate and install conduit across the road. A detour will be in place.

Long Island Railroad Corridor (at Stephen Hands Path)

- The contractor intends to excavate and install conduit across the road. A detour will be in place.

Long Island Railroad Corridor (MH10, MH9, MH8)

- The contractor intends to proof the conduit.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue foundation installation and continue with below and above grade construction.

Week of October 17, 2022:

Beach Lane

- The HDD contractor intends to continue to mobilize and begin the installation of the sound wall.

Wainscott Main Street / Wainscott Stone Road (MH 2 and MH 3)

- The contractor intends to proof the conduit.

Wainscott Northwest Road

- The contractor intends to excavate and install conduit between Two Rod Highway and Roxbury Lane. A detour will be in place
- The contractor intends to excavate and install conduit between Bathgate Road and Montauk Highway. A detour will be in place.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.