

Weekly Status Report

Week of October 31, 2022

Completed Activities

Week of October 24, 2022:

Beach Lane

- The contractor began to install the casing to prepare for the pilot hole drill.

Wainscott Main Street / Wainscott Stone Road (MH 2 and MH 3)

- The contractor proofed the conduit.

Wainscott Northwest Road

- The contractor excavated and installed the tie-ins for a vault (MH6) near the Long Island Railroad corridor.

Long Island Railroad Corridor (between Wainscott Northwest Road and Daniels Hole Road)

- The contractor excavated and installed conduit.

New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.

Upcoming Activities

Week of October 31, 2022:

Beach Lane

- The contractor intends to continue mobilizing to site and install the casing to prepare for the HDD.
- The contractor intends to begin the pilot hole for the HDD work.

Wainscott Northwest Road

- The contractor intends to excavate and install the tie-ins to a vault (MH5) between Bathgate Road and Montauk Highway. A detour will be in place.

Long Island Railroad Corridor (MH10, MH9, MH8, MH7)

- The contractor intends to proof the conduit.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue foundation installation and continue with below and above grade construction.

Week of November 7, 2022:

Beach Lane

- The contractor intends to continue the pilot hole drill.
- The contractor intends to begin the cable pull at the vault (MH2) on the north part of Beach Lane.

Wainscott Northwest Road

- The contractor intends to continue to excavate and install the tie-ins to a vault (MH5) between Bathgate Road and Montauk Highway. A detour will be in place.
- The contractor intends to begin to excavate and install the tie-ins to a vault (MH4) between Two Road Highway and Roxbury Lane. A detour will be in place.

Long Island Railroad Corridor (MH10, MH9, MH8, MH7)

- The contractor intends to proof the conduit.
- The contractor intends to begin a cable pull from the vault (MH10) near the interconnection station.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.