

Weekly Status Report

Week of July 18, 2022

Completed Activities

Week of July 11, 2022:

Long Island Railroad Corridor (between Daniels Hole Road and Stephen Hands Path)

- The contractor continued installing steel sheeting
- The contractor continued trenching and installing conduit.

New Interconnection Station off Cove Hollow Road

- The contractor continued to prepare for foundation installation and below grade construction.

Upcoming Activities

Week of July 18, 2022:

Long Island Railroad Corridor (between Daniels Hole Road and Stephen Hands Path)

- The contractor intends to continue installing steel sheeting
- The contractor intends to continue trenching and installing conduit.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue preparation for foundation installation and below grade construction.
- The contractor intends to begin foundation installation and continue with below grade construction.

Week of July 25, 2022:

Long Island Railroad Corridor (between Daniels Hole Road and Stephen Hands Path)

- The contractor intends to continue trenching and installing conduit

Long Island Railroad Corridor (between Wainscott NW Road and Daniels Hole Road)

- The contractor intends to continue installing steel sheeting

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below grade construction

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.