Weekly Status Report Week of January 29, 2024

Completed Activities

Week of January 22, 2024:

Union Avenue Onshore Converter Station

The contractor's activities include:

- Continuing excavation for foundations
- Continuing pouring foundations
- Continuing build out interior of buildings
- Installation of below grade facilities

Holbrook Substation Expansion

The contractor's activities include:

- Continuing removal of excavated material
- Continuing vegetation management
- Relocating overhead powerlines

Upcoming Activities

Week of January 29, 2024:

Union Avenue Onshore Converter Station

The contractor intends to:

- Continue excavation for foundations
- Continue pouring foundations
- Continue build out interior of buildings
- Continue installation of below grade facilities
- Accepting deliveries for materials

Week of January 29, 2024

Holbrook Substation Expansion

The contractor intends to:

- Continuing removal of excavated material
- Begin site grading
- Continue vegetation management
- Continue relocation of overhead powerlines

Week of February 05, 2024:

Union Avenue Onshore Converter Station

The contractor intends to:

- Continue excavation for foundations
- Continue pouring foundations
- Continue build out interior of buildings
- Continue installation of below grade facilities
- Accepting deliveries for materials

Holbrook Substation Expansion

The contractor intends to:

- Continue removal of excavated material
- Continue site grading
- Continue vegetation management
- Continue relocation of overhead powerlines

Weekly Status Report Week of January 29, 2024

Laydown yards will continue to be used for utility, storage, and parking.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-629-8410 or email us at info@sunrisewindny.com.

Best Regards,

The Sunrise Wind Team

Website: www.Sunrisewindny.com Follow us on Twitter: @Sunrisewindny Hotline: 631–629–8410 Email: info@sunrisewindny.com