

Weekly Status Report

Week of November 20, 2023

Completed Activities

Week of November 13, 2023:

Union Avenue Onshore Converter Station

The contractor's activities include:

- Continuing excavation for foundations
- Continuing pouring foundation
- Continuing erecting building structures

Holbrook Substation Expansion

The contractor's activities include:

- Continuing access road improvements
- Continuing relocation of power poles
- Continuing to install sediment and erosion controls
- Beginning vegetation clearing

Upcoming Activities

Week of November 20, 2023: (Possible extended hours & No construction on Thanksgiving Day)

Union Avenue Onshore Converter Station

The contractor intends to:

- Continue excavation for foundations
- Continue pouring foundations
- Continue erecting building structures

Holbrook Substation Expansion

The contractor intends to:

- Continue access road improvements
- Continue relocating power poles

Weekly Status Report

Week of November 20, 2023

- Continue sediment and erosion control
- Continue vegetation clearing

Week of November 27, 2023:

Union Avenue Onshore Converter Station

The contractor intends to:

- Continue excavation for foundations
- Continue pouring foundations
- Continue erecting building structures

Holbrook Substation Expansion

The contractor intends to:

- Continue access road improvements
- Continue relocating power poles
- Continue sediment and erosion control
- Continue vegetation clearing

Laydown yards will continue to be used for utility, storage, and parking.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-629-8410 or email us at info@sunrisewindny.com.

Best Regards,

The Sunrise Wind Team

Website: www.Sunrisewindny.com

Follow us on Twitter: @Sunrisewindny

Hotline: 631-629-8410

Email: info@sunrisewindny.com