

# Weekly Status Report

## Week of April 25<sup>th</sup>, 2022

### Completed Activities

#### Week of April 18, 2022:

- The contractor completed trenching and installing conduit north of Montauk Highway to Bathgate Road.
- The contractor trenched and installed conduit on either side of the manhole at the north of Beach Lane.
- The TJB at the south end of Beach Lane was dewatered, installed and backfilled.
- The contractor continued to use the interconnection station area off Cove Hollow Road to stage materials while it is being used as a temporary laydown yard.

### Upcoming Activities

#### Week of April 25, 2022:

- The contractor intends to trench and install conduit on the north side of the TJB structure.
  - Traffic pattern will be one way alternating lanes with potential for closures.
  - Please coordinate with flaggers and field team for when you need to come and go.
- The contractor intends to continue to use the interconnection station area off Cove Hollow Road to stage materials while it is being used as a temporary laydown yard.
- The contractor intends to begin trenching along the Long Island Railroad between Stephen Hands Path and Buckskill Road.

- The contractor intends to complete stabilization along the road shoulders and demobilize from town roadways.

**Week of May 2, 2022:**

- The contractor intends to continue trenching along the Long Island Railroad between Stephen Hands Path and Buckskill Road.
- The contractor intends to begin trenching along the Long Island Railroad between Buckskill Road and the interconnection station off Cove Hollow Road.
- The contractor intends to continue to use the interconnection station area off Cove Hollow Road to stage materials while it is being used as a temporary laydown yard.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at [info@southforkwind.com](mailto:info@southforkwind.com).

**Best Regards,**

**The South Fork Wind Team**

**Website:** [www.SouthForkWind.com](http://www.SouthForkWind.com)

**Follow us on Facebook & Twitter:** @SouthForkWind

**[Click here to view the construction progress map.](#)** Purple areas indicate active construction area and green areas are completed construction.