

Weekly Status Report

Week of January 23, 2023

Completed Activities

Week of January 16, 2023:

Beach Lane

- The contractor demobilized the HDD equipment.
- The contractor proofed the conduit between the Transition Joint Bay (TJB) and MH2.

Wainscott Northwest Road

- The contractor conducting cable splicing activities at MH5 and MH4.
- The contractor pulled communication wire.

Long Island Railroad Corridor

- The contractor pulled communication wire.
- The contractor installed fencing along the shoring.

New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.
- The contractor pulled cable between MH10 and the termination pole at the station.

Upcoming Activities

Week of January 23, 2023:

Beach Lane

- The contractor intends to prepare the TJB for pulling the cable from offshore.
- The contractor intends to pull cable between the TJB and MH2.

Wainscott Northwest Road

- The contractor intends to pull communication wire.
- The contractor intends to conduct splicing work at MH4 and MH3.

Long Island Railroad Corridor

- The contractor intends to install fencing along the shoring.
- The contractor intends to pull communication wire.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with below and above grade construction.
- The contractor intends to pull cable between MH10 and the termination structure at the station.

Week of January 30, 2023:

Beach Lane

- The contractor intends to pull cable between the TJB and MH2.
- The contractor intends to continue preparing for pulling the cable in from offshore.

Long Island Railroad Corridor

- The contractor intends to install fencing along the shoring.
- The contractor intends to install communication wire.

Wainscott Northwest Road

- The contractor intends to pull communication wire.
- The contractor intends to conduct splicing work at MH9 and MH3.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.