

Weekly Status Report

Week of February 13, 2023

Completed Activities

Week of February 6, 2023:

Beach Lane

- The contractor proofed the conduit between the Transition Joint Bay (TJB) and MH2.
- The contractor conducted cable splicing activities at MH2.

Wainscott Stone Road

- The contractor conducted cable splicing activities at MH3.

Long Island Railroad Corridor

- The contractor installed fencing along the shoring.

New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.

Upcoming Activities

Week of February 13, 2023:

Beach Lane

- The contractor intends to prepare the TJB for pulling the cable from offshore.
- The contractor intends to conduct splicing activities at MH2 and MH1.

Wainscott Northwest Road

- The contractor intends to pave the road north of Montauk Highway. A detour will be in place.
- The contractor intends to pave the road south of Montauk Highway. A detour will be in place.
- The contractor intends to conduct splicing activities at MH4.

Long Island Railroad Corridor

- The contractor intends to conduct splicing activities at MH7.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with below and above grade construction.

Week of February 20, 2023:

Beach Lane

- The contractor intends to pull in the cable from offshore.

Wainscott Stone Road

The contractor intends to conduct cable splicing activities at MH3.

Wainscott Northwest Road

- The contractor intends to begin paving the road north of Montauk Highway. A detour will be in place.

Long Island Railroad Corridor

- The contractor intends to conduct splicing activities at MH10.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.