Powered by Ørsted & Eversource

# Weekly Status Report Week of October 24, 2022

# **Completed Activities** Week of October 17, 2022:

#### **Beach Lane**

- The contractor continued to install the sound wall.
- The contractor began to install the casing to prepare for the pilot hole drill.

#### Wainscott Northwest Road

- The contractor installed a vault (MH4) between Two Rod Highway and Roxbury Lane.
- The contractor installed a vault (MH5) north of Montauk Highway.
- The contractor began installing a vault (MH6) near the Long Island Railroad corridor.

# Long Island Railroad Corridor (at Daniels Hole Road)

• The contractor excavated and installed conduit across the road.

# New Interconnection Station off Cove Hollow Road

• The contractor continued below grade and above grade construction.

# Upcoming Activities

# Week of October 24, 2022:

#### Beach Lane

• The contractor intends to continue mobilizing to site and install the casing to prepare for the HDD.

# Wainscott Main Street / Wainscott Stone Road (MH 2 and MH 3)

• The contractor intends to proof the conduit.

#### Wainscott Northwest Road

• The contractor intends to excavate and install vault (MH6) near the Long Island Railroad and complete tie-ins. A detour will be in place.

# Long Island Railroad Corridor (between Wainscott NW Road and Daniels Hole Road)

• The contractor intends to excavate and install conduit.



#### Long Island Railroad Corridor (MH10, MH9, MH8)

• The contractor intends to proof the conduit.

#### New Interconnection Station off Cove Hollow Road

• The contractor intends to continue foundation installation and continue with below and above grade construction.

# Week of October 31, 2022:

#### **Beach Lane**

• The contractor intends to continue to mobilize to the area and begin the pilot hole drill.

#### Wainscott Northwest Road

• The contractor intends to excavate and install the tie-ins to a vault (MH5) between Bathgate Road and Montauk Highway. A detour will be in place.

#### New Interconnection Station off Cove Hollow Road

• The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

#### Best Regards,

The South Fork Wind Team Website: www.SouthForkWind.com

#### Follow us on Facebook & Twitter: @SouthForkWind

<u>Click here to view the construction progress map</u>. Purple areas indicate active construction area and green areas are completed construction.