

Weekly Status Report

Week of September 18th, 2023

Completed Activities

Week of September 11, 2023:

Quonset Development Corporation (along Circuit Drive, Whitecap Drive, and Burlingham Avenue)

- The contractor finished mobilizing equipment and setting up the construction yard.
- The contractor completed setting up erosion control measures

New Interconnection Station & Substation off Camp Avenue

- The contractor continued the installation of an exclusionary fence.
- The contractor continued vegetation removal

Upcoming Activities

Week of September 18, 2023:

Quonset Development Corporation (along Circuit Drive, Whitecap Drive, and Burlingham Avenue)

- The contractor intends to prep the steel casing and begin hammering it in place (Burlingham Av.)
- The contractor intends to conduct test pits (Circuit Dr. & Burlingham Av.)

New Interconnection Station & Substation off Camp Avenue

- The contractor intends to continue and finish vegetation removal at the new laydown yard.
- The contractor intends to finish setting up the exclusionary fence.
- The contractor intends to conduct some minor hand-dug archaeological excavation .

Week of September 25, 2023:

Quonset Development Corporation (along Circuit Drive, Whitecap Drive, and Burlingham Avenue)

- The contractor intends to begin trenching and conduit installation (Circuit Dr. & Burlingham Av.)
- The contractor intends to finish hammering the steel casing in place (Burlingham Av.)

New Interconnection Station & Substation off Camp Avenue

- The contractor intends to finish installing temporary fences around the property.
- The contractor intends to finish grading the the laydown yard.
- The contractor will continue the minor archaeological excavation

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at **401-251-2207** or email us at info@revolution-wind.com.

Best Regards,

The Revolution Wind Team

Website: www.revolution-wind.com

Follow us on Twitter: @RevWind