Weekly Status Report Week of March 14th, 2022

Completed Activities

Week of March 7, 2022:

- The contractor continued trenching and installing conduit on Wainscott NW Road between the LIRR intersection and Montauk Highway.
- The contractor began trenching and installing conduit on Beach Lane.
- The contractor began removing vegetation at temporary work areas adjacent to the LIRR corridor.

Upcoming Activities

Week of March 14, 2022:

- The contractor intends to continue trenching and installing conduit on Wainscott NW Road between the LIRR intersection and Montauk Highway.
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.
- The contractor intends to begin trenching and installing conduit on Wainscott NW Road between Bathgate Road and Two Rod Highway (The Montauk Highway crossing will be skipped at this time).
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.
- The contractor intends to continue trenching and installing conduit on Beach Lane.
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.
- The contractor intends to saw-cut (shallow cuts in the roadway to outline the trench area that will be opened) along Sayre's Path and Wainscott Main Street.

• The contractor intends to continue to remove vegetation at temporary work areas adjacent to the LIRR corridor.

Week of March 21, 2022:

- The contractor intends to continue trenching and installing conduit on Wainscott NW Road between Bathgate Road and Two Rod Highway (The Montauk Highway crossing will be skipped at this time).
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.
- The contractor intends to continue trenching and installing conduit on Beach Lane.
 - Traffic pattern will be one-way alternating lanes, be prepared for delays.
- The contractor intends to remove vegetation at temporary work areas adjacent to the LIRR corridor.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631–887–5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

<u>Click here to view the construction progress map.</u> Purple areas indicate active construction area and green areas are completed construction.