

# Weekly Status Report

## Week of March 27, 2023

### Completed Activities

#### Week of March 20, 2023:

##### Beach Lane (offshore)

- The contractor intends to begin the cable pull.

##### Beach Lane

- The contractor conducted the offshore cable pull.
- The contractor began to backfill the TJB.

##### Wainscott Stone Road | Sayres Path | Wainscott Main Street

- The contractor continued testing at MH 2 – MH6.

##### Wainscott Northwest Road

- The contractor paved across Montauk Highway.

##### Long Island Railroad Corridor

- The contractor continued restoration.
- The contractor graded the access road.
- The contractor continued testing at MH7 – MH10.

##### New Interconnection Station off Cove Hollow Road

- The contractor continued below grade and above grade construction.
- The contractor installed gates.

### Upcoming Activities

#### Week of March 27, 2023:

##### Beach Lane (offshore)

- The contractor intends to continue the cable pull.

##### Beach Lane

- The contractor intends to continue to backfill the TJB.
- The contractor intends to conduct testing at the TJB.

### **Long Island Railroad Corridor**

- The contractor intends to grade the access road.
- The contractor intends to continue restoration activities.

### **New Interconnection Station off Cove Hollow Road**

- The contractor intends to continue with below and above grade construction.

### **Week of April 3, 2023:**

#### **Beach Lane (offshore)**

- The contractor intends to continue the cable pull.

#### **Beach Lane**

- The contractor intends to remove cable pulling equipment from site.
- The contractor intends to conduct splicing activities at the TJB.
- The contractor intends to conduct restoration at the TJB.

### **Long Island Railroad Corridor**

- The contractor intends to grade the access road.
- The contractor intends to continue restoring the area.

### **New Interconnection Station off Cove Hollow Road**

- The contractor intends to continue with below and above grade construction.
- The contractor intends to install fencing.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at [info@southforkwind.com](mailto:info@southforkwind.com).

**Best Regards,**

**The South Fork Wind Team**

**Website:** [www.SouthForkWind.com](http://www.SouthForkWind.com)

**Follow us on Facebook & Twitter:** @SouthForkWind

**[Click here to view the construction progress map.](#)** Purple areas indicate active construction area and green areas are completed construction.