

Weekly Status Report

Week of September 12, 2022

[To see the overall project schedule, click here.](#)

[Click here to register for Fall Construction Virtual Open House on Monday, September 12th at 6:00 p.m. EST](#)

Completed Activities

Week of September 5, 2022:

Long Island Railroad Corridor (between Daniels Hole Road and Stephen Hands Path)

- The contractor continued trenching and installing conduit.
- The contractor continued installation of sheet tie-backs.

Long Island Railroad Corridor (between Buckskill Road and Interconnection Station)

- The contractor continued to install an access road.

New Interconnection Station off Cove Hollow Road

- The contractor installed foundations and continued below grade construction.

Upcoming Activities

Week of September 12, 2022:

Long Island Railroad Corridor (between Wainscott NW Road and Daniels Hole Road)

- The contractor intends to continue installations of sheet tie-backs.

Long Island Railroad Corridor (between Daniels Hole Road and Stephen Hands Path)

- The contractor intends to begin the installation of vault 7 located near the Daniels Hole Road intersection

Long Island Railroad Corridor (between Buckskill Road and Interconnection Station)

- The contractor intends to continue to install an access road.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue foundation installation and continue with below grade construction.

Week of September 19, 2022:

Long Island Railroad Corridor (between Daniels Hole Road and Stephen Hands Path)

- The contractor intends to begin the installation of vault 8 located near the Stephen Hands Path intersection

Long Island Railroad Corridor (between Buckskill Road and Interconnection Station)

- The contractor intends to continue to install an access road.

New Interconnection Station off Cove Hollow Road

- The contractor intends to continue with foundation installation and below grade construction

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at info@southforkwind.com.

Best Regards,

The South Fork Wind Team

Website: www.SouthForkWind.com

Follow us on Facebook & Twitter: @SouthForkWind

[Click here to view the construction progress map.](#) Purple areas indicate active construction area and green areas are completed construction.