

# Weekly Status Report

## Week of October 3, 2022

[To see the overall project schedule, click here.](#)

\*National Grid will be relocating a water main on the substation property off of Cove Hollow Road this week

### Completed Activities

#### Week of September 26, 2022:

##### Beach Lane

- The contractor conducted test-pitting work to confirm the location of existing utilities.

##### Long Island Railroad Corridor (between Wainscott NW Road and Daniels Hole Road)

- The contractor continued to excavate and install conduit.

##### Long Island Railroad Corridor (between Stephen Hands Path and Buckskill Road)

- The contractor removed temporary fencing.

##### New Interconnection Station off Cove Hollow Road

- The contractor installed foundations and continued below grade and above grade construction.

### Upcoming Activities

#### Week of October 3, 2022:

##### Beach Lane

- The contractor intends to conduct preparation for the right of way for access road installation and begin access road installation.

##### Long Island Railroad Corridor (at Buckskill Road)

- The contractor intends to excavate and install a vault (MH 9). A detour will be in place during working hours.

##### New Interconnection Station off Cove Hollow Road

- The contractor intends to continue foundation installation and continue with below and above grade construction.

## **Week of October 10, 2022:**

### **Beach Lane**

- The HDD contractor intends to mobilize and begin the installation of the sound wall.

### **Wainscott Stone Road**

- The contractor intends to install a vault (MH 3). A detour will be in place during working hours.

### **Long Island Railroad Corridor (between Stephen Hands Path and Buckskill Road)**

- The contractor intends to continue tilling and adding topsoil.

### **New Interconnection Station off Cove Hollow Road**

- The contractor intends to continue with foundation installation and below and above grade construction.

If you have any questions about any information contained in this notice or any other Project-related matter, please call our hotline at 631-887-5470 or email us at [info@southforkwind.com](mailto:info@southforkwind.com).

**Best Regards,**

**The South Fork Wind Team**

**Website:** [www.SouthForkWind.com](http://www.SouthForkWind.com)

**Follow us on Facebook & Twitter:** @SouthForkWind

**[Click here to view the construction progress map.](#)** Purple areas indicate active construction area and green areas are completed construction.